



## Woodbury County Law Enforcement Center Authority

---

Ron Wieck, Chairman  
Dan Moore, Secretary  
Mark Nelson, Treasurer

Woodbury County Courthouse  
620 Douglas Street, Room #104  
Sioux City, Iowa 51101  
712.279.6525  
lecauthority@gmail.com

June 18, 2024

Re: Press Release – For Immediate Release

The Authority's focus continues to be working with Hausmann Construction and Goldberg Group on the completion of the Project.

PR 47 was issued on April 11, 2024, and is for work on Elevator 6. On April 15, 2024, the Authority issued CCD 012 for this work under PR 47 on Elevator 6, which allows work to start while pricing is negotiated with Hausmann Construction.

PR 48 was issued on April 17, 2024, and is for work on fan powered boxes on ASI 010. On April 19, 2024, the Authority issued CCD 013 for this work under PR 48 on ASI 010 mechanical issues. Issuing this CCD allows work to start while pricing is negotiated with Hausmann Construction.

PR 49 was issued on Wednesday, May 15, 2024. PR 49R was issued on Friday, May 17, 2024. CCD 014 was issued on Saturday, May 18, 2024, allows work to start while pricing is negotiated with Hausmann Construction. PR 49R removes PR 46 from PR 49. PR 46 added missing ventilation to room 0046. The missing ventilation will be dealt with after the building opens because of cost and time constraints. PR 49R replaces ASI 010, PR 42, RFI 551, PR 42R, PR 43, PR 45, PR 48, ASI 011, and RFI 581.

The Authority's position is the additional work on the mechanical system, including additional coils and replacement of certain control and balancing valves, as well as the changing out of fan boxes and adding of a VAV box, is due to errors on the part of the mechanical engineering services provided by Goldberg Group's engineering consultant, Introba. The equipment, once received, will take approximately three weeks to install. The system can't be completely balanced and commissioned until the valves and fan powered boxes are installed and ceilings re-installed.

PR 50 was issued on Wednesday, June 12, 2024. PR 50 will fix the NC levels in Master Control and Secondary Housing Control both levels. The NC levels are currently 60+ in these areas with specs calling for 35. CCD 015 was issued on Thursday, June 13, 2024 for work associated with PR 50.

The Authority is issuing this press release to our continued commitment to keep the public apprised of changes regarding the substantial completion date. As noted in our latest press release, based upon the current information now known to the Authority, the Authority continues to believe the substantial completion date will be the end of July 2024.

The Authority and County continue to be damaged by the law enforcement center project being delayed. The Authority and its counsel continue to assess its additional costs and damages on the Project caused by the actions, inactions, and concurrent delays by Hausmann, Goldberg, and Goldberg's engineer, Introba and will hold the responsible parties liable for such additional costs and damages.